
#### **RETROFIT SECTION**

### sustainableBYdesign






#### sustainableBYdesign ukpassivhaus conference 2013 **TYPICAL FLOOR LAYOUTS** = new infill **NORTH** = enclosed access Bedroom 1 Cpbd Study Bedroom 1 Kitchen WC Bathroom B Bathroom Landing Living Room Landing Bedroom 2 Living Room Bedroom 2 Bedroom 4 Balcony Balcony **SOUTH First Floor Second Floor Third Floor Fourth Floor**

#### **GROUND FLOOR LAYOUT**

# sustainable BY design ukpassivhaus conference 2013



#### **NORTH**



#### **SOUTH**








- Technical design workshops in London and Germany
- Demystify the prefabrication and factory process
- Shared objectives with capacity to listen and adapt










- Default solution had high psi-value
- Refined using Therm to -0.05 W/mK



#### **FABRIC STANDARDS**

sustainableBYdesign



- Ext walls  $U = 0.13 \text{ W/m}^2\text{K}$
- Windows  $U_w = 0.87 \text{ W/m}^2\text{K}$  ave  $(U_g = 0.53 \text{ W/m}^2\text{K})$
- Roof  $U = 0.09 \text{ W/m}^2\text{K}$
- Floor  $U = 0.28 \text{ W/m}^2\text{K}$
- Deck  $U = 0.11 \text{ W/m}^2 \text{K}$

Targeted Space Heat Demand - less than 20 kWh/m<sup>2</sup>.yr

 Certify residential block only as ground floor contract is shell and core







































- Refinement of plinth detail to gable panel base
- Psi-value at gable footing improved from
   0.27 W/mK to 0.01 W/mK














- Dry-lining to window reveals
- Deep cills and outward opening windows



# **INTERNAL FIT-OUT WORKS**





# **INTERNAL FIT-OUT WORKS**






#### **HEAT RECOVERY VENTILATION**

### sustainableBYdesign



- Zehnder Comfo Air systems
- Lower maisonette has dedicated cupboard in new extension
- Upper maisonette utilises former clerestorey lantern space
- Intake/exhaust outlets pre-fitted in factory







- Communal systems considered,
   gas + solar thermal
- Ruled out because if billing and means of escape within roof void
- Individual boilers fed within cladding via Tracpipe flexible pipe
- Common meter room in lobby







- Construction Budget (incl fees, prelims, profit and contingency but excludes VAT) - £2.8million
- Floor Area (incl grnd) 2493m<sup>2</sup>
- Cost /m<sup>2</sup> £1114 BUT a lot of new space and demolition
- First panel installed mid-September, due to complete install mid December.
- Residential fit-out complete in early spring 2014
- Ground fit-out follows



ukpassivhaus conference2013

- 85-90% reduction in space heating demand
- Monitoring by Coventry
   University (kWh, CO<sub>2</sub>, RH)
- Community focus training,
   employment and social activity
- Opens up land to south and adds value to wider regeneration opportunities
- Future phases?





# **Thank You**

Visit on iPHA
Open Days
8th November













solutions made of timber